Torque Schedule

Value (ft-lbs)	Bolt/ hardware	Context	QNTY.	Slide(s) (populate)
25	M8	GND wire to batt racks' gnd bar from inverters	x6	143
660	M24	EXT base frame joint	x6	
133	M14	INT base frame joint	x14	
660	M24(HEX)	Base frame torque eyes	x4	
660	M24	Inverters to base frame	x8	
34	11/16"	GND wire to inverters' gnd bar from batt racks	x4	144
34	11/16"	Mounting CTRL Cab	x6	
65	M12	Batt rack to base frame	x16	
60	¾" or 19mm	Inverters' DC quadruple barrel lugs to DC bus	x6	147
42	3/8" hex bit	Batt rack DC cable to inverters' quadruple barrel lug	x4	
11	M8	SSG GND lug	x4	
12	½"	SSG GND nuts	x8	
34	11/16"	DC filter cable to lugs	x8	
5		SSG +/- terminals	x16	
12	M8	Dc filter ground	x6	

GR1

Slide 1

GR1 aka M10

Gabriel Rodriguez, 2026-02-09T20:12:44.164